



PSERN Project 2023 Timeline

2023											
Q1			Q2			Q3			Q4		
Jan.	Feb.	Mar.	April	May	June	July	Aug.	Sept.	Oct.	Nov.	Dec.
<i>(Wave 1 Radio Deployment/Transition was completed in November 2022)</i>											
W2 Deployment <i>Seattle + North/South Public Safety Portables</i>		Wave 2A Transition COMPLETE	Wave 2B Transition <i>City of Seattle General Government Radios</i>								
W3 Deployment <i>South of I-90 Agencies</i>					Wave 3 Transition COMPLETE						
					Wave 4 Deployment <i>North of I-90 Agencies</i>		Wave 4 Transition COMPLETE	Major Tasks Post End-User Transition <i>Including decommissioning the system</i>		FSA*	

**The Wave 4 Transition will be considered the end of the PSERN Project as the lead for operations and stakeholder engagement, however, the Project will continue with technical tasks, such as decommissioning the analog radio system and conducting the all-system upgrade, until Full System Acceptance (FSA).*

Current as of 6/8/2023, but subject to change.